CERTIFIED
STANDARDS CERTIFICATION COUNCIL
QMS ISO 9001:2015
ACCAB Accredited QMS 1002
An ISO 9001:2015
Quality Management System
Certified Company

MECADEZ
Insight Makes It Happen
MECADEZ CORE TECHNOLOGIES PRIVATE LIMITED
PROJECT MANAGEMENT & CONSULTANCY SERVICES

No:MCTPL/BBMP/Project Division YNK Zone/EE/PMC/18-19/P-8/3

Date: 18-12-2018

To,
The Executive Engineer,
Project Division Yelahanka Zone
NH-7 Road, Bangalore,-560092

From,

M/s Mecadez Core Technologies Private Ltd,
#103, 1st Main, 3rd Cross,
Kottigepalya, Magadi Main Road.
Bangalore-560091

PMC CERTIFICATE

Sub: Certifying the 3rd & Final Bill for the work of **'1. Improvement of roads and drain at kogilu layout main road and cross road in ward no 05 byatarayanapura sub division**
2. Improvement of roads and drain at kattigenahalli kuvempunagara cross road in ward no 05 byatarayanapura sub division
3. Improvement of drain at dwarakanagara srirama temple road in ward no 05 byatarayanapura sub division
4. Improvement of roads and drain at kattigenahalli surrounding area in ward no 05 byatarayanapura sub division
5. Improvement of roads and drain at nirantara layout in ward no 05 byatarayanapura sub division
6. Improvement of drain and asphalting to road at agrahara layout harihara temple surrounding area in ward no 05 byatarayanapura sub division '.

With respect to above the subject, this is bring to your kind information that we have scrutinized the 3rd & Final Bill submitted by **'Sri A Chennareddy'**, Contractor, Bangalore towards the above work and arrived at an amount of Rs. 7298640.00 (Rupees Seventy Two Lakh(s) Ninty Eight Thousand Six Hundred Forty Only). The work has been completed satisfactorily.

Thanking you

Yours Faithfully

For Mecadez Core Technologies Pvt. Ltd.

Authorized Signature

Enclosed Copy:

Item No.	Description	Unit	Present Measurement Bill	
			Quantity	Cost
6	Earth work excavation by manual means in ordinary soil involving an average horizontal throw upto 2 meters	Cum	409.33	81866.00
7	Excavation for roadwork in soil with hydraulic excavator of 0.90 cum bucket capacity including cutting and loading in tippers,	Cum	2154.61	
	Quantity upto !25%		325.90	57032.50
	Quantity above !25%		1828.71	320024.25
8	Providing, laying, spreading and compacting graded stone aggregate to wet mix macadam specification including premixing the Material	Cum	1200.25	
	Quantity upto !25%		1048.90	1783130.00
	Quantity above !25%		151.35	257302.40
9	Providing and applying primer coat with SS bitumen emulsion on prepared surface of granular Base such as WBM WMM	Sqm	3261.06	97831.72
10	Providing and applying tack coat using 80/100 grade bitumen (VG10) on prepared black topped surfaces at 2.5 Kg per 10 sqm,	Sqm	3261.06	48915.86
12	Providing and laying **bituminous concrete** 30-40 mm compacted thickness with VG30 Bitumen grade using 40-60 HMP using crushed aggregates of grading II,	Cum	130.44	1121803.75
13	Providing and laying of hot applied thermoplastic compound 2.5 mm thick including reflectorising glass beads at 250 gms per sqm area,	Sqm	62.88	34584.00
14	Providing and laying in position plain cement concrete of mix 1:3:6 with OPC cement @ 220kgs, with 40mm and down size graded granite metal coarse aggregates	Cum	287.48	
	Quantity upto !25%		102.37	563035.00
	Quantity above !25%		185.11	1018124.43
23	Cement concrete pavement.Construction of un-reinforced plain cement concrete pavement, thickness as per design, over a prepared sub base with OPC cement	Cum	287.48	
	Quantity upto !25%		88.46	530760.00
	Quantity above !25%		199.02	1194141.20

24	Vaccum de-watering with vaccum pump and suction mat and compaction with skin floater clubbed with floating disc	Sqm	1900.89	
	Quantity upto !25%		589.67	58967.00
	Quantity above !25%		1311.22	131122.00
	TOTAL Amount			**7298640.00**

Thanking you

Yours Faithfully

For Mecadez Core Technologies Pvt. Ltd.

Authorized Signature